

ID	Task Name	Duration	Start	Finish	2023	Half 1, 2024					Half 2, 2024					Half 1, 2025					Half 2, 2025					Half 1, 2026					Half 2,			
					N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
1	AIHFS Health Center	713 days	Fri 11/10/23	Tue 8/4/26	[Gantt bar spanning from Fri 11/10/23 to Tue 8/4/26]																													
2	Pre-Construction	60 days	Fri 11/10/23	Thu 2/1/24	[Gantt bar from Fri 11/10/23 to Thu 2/1/24]																													
3	Pre-Construction / Buyout / Submittals	60 days	Fri 11/10/23	Thu 2/1/24	[Gantt bar from Fri 11/10/23 to Thu 2/1/24]																													
4	Construction	654 days	Thu 2/1/24	Tue 8/4/26	[Gantt bar from Thu 2/1/24 to Tue 8/4/26]																													
5	Mobilization	5 days	Thu 2/1/24	Wed 2/7/24	[Gantt bar from Thu 2/1/24 to Wed 2/7/24]																													
6	Sitework & Foundations	90 days	Thu 2/8/24	Wed 6/12/24	[Gantt bar from Thu 2/8/24 to Wed 6/12/24]																													
7	Core & Shell	120 days	Wed 6/12/24	Tue 11/26/24	[Gantt bar from Wed 6/12/24 to Tue 11/26/24]																													
8	MEP Rough-Ins	90 days	Wed 11/27/24	Tue 4/1/25	[Gantt bar from Wed 11/27/24 to Tue 4/1/25]																													
9	Interior Buildout	120 days	Wed 4/2/25	Tue 9/16/25	[Gantt bar from Wed 4/2/25 to Tue 9/16/25]																													
10	Finishes	60 days	Wed 9/17/25	Tue 12/9/25	[Gantt bar from Wed 9/17/25 to Tue 12/9/25]																													
11	Exterior Improvements	90 days	Wed 12/10/25	Tue 4/14/26	[Gantt bar from Wed 12/10/25 to Tue 4/14/26]																													
12	Furniture & Fixtures	90 days	Wed 12/10/25	Tue 4/14/26	[Gantt bar from Wed 12/10/25 to Tue 4/14/26]																													
13	Project Closeout	80 days	Wed 4/15/26	Tue 8/4/26	[Gantt bar from Wed 4/15/26 to Tue 8/4/26]																													

